



# Adventist Health Tulare

## MRI Replacement - Project Schedule

ID	Task Name	Duration	Start	Finish	October	November	December	January	February	March	April	May	June	July	August	September	October	November	December	January	February	March	April	May				
					B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E			
1	<b>Tulare MRI Replacement</b>	<b>270 days</b>	<b>Mon 2/8/21</b>	<b>Fri 2/18/22</b>																								
2	<b>Modular MRI Building</b>	<b>270 days</b>	<b>Mon 2/8/21</b>	<b>Fri 2/18/22</b>																								
3	Contract Execution	30 days	Mon 2/8/21	Fri 3/19/21																								
4	Design	40 days	Mon 3/22/21	Fri 5/14/21																								
5	Plan Approval	50 days	Mon 5/17/21	Fri 7/23/21																								
6	Equipment Fabrication	80 days	Mon 3/22/21	Fri 7/9/21																								
7	Modular Fabrication	80 days	Mon 7/26/21	Fri 11/12/21																								
8	Construction	50 days	Mon 11/1/21	Fri 1/7/22																								
9	Licensing	30 days	Mon 1/10/22	Fri 2/18/22																								
10	Temporary MRI	85 days	Mon 10/25/21	Fri 2/18/22																								
11																												
12	<b>Site Gates</b>	<b>200 days</b>	<b>Mon 3/22/21</b>	<b>Fri 12/24/21</b>																								
13	Design	40 days	Mon 3/22/21	Fri 5/14/21																								
14	Plan Approval	50 days	Mon 5/17/21	Fri 7/23/21																								
15	Construction	40 days	Mon 11/1/21	Fri 12/24/21																								